BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the Work of :	Consultancy Service for Detailed Project Report, Field Survey, General Report, Basic Drawing, Technical Report, Detailed Drawing, Detailed Cost Estimate for Improvements to roads, drains and other developmental works at 5th phase, puttenahalli, ISAAC layout kondappa layout, kamakshamma layout, hanumappa layout, A sector and surrounding areas in ward No 02 & 04 of yelahanka Division under Amruth Nagarothan Grants. (PACKAGE No-02)".
2	Sanctioned Estimate No. And Date	**JOB NO - 002-23-000003**
3	Name of the Consultancy:	**Sri Kotresh H (M/s. Sri Sai Consultants)**
4	Time Stipulated for Completion of the work :	03.09.2021 02 weeks.
5	Date of Commencement of Work	17.09.2022 03-09-2022
6	Actual Date of Completion Work :	17.09.2022 ✓
7	Measurement record	12.10.2022 ✓
	M.B No	4669/17-18 ✓
	Page No	466847
8	Name of the Office/Officials incharge of the work	
	Asst. Exe. Engineer	Ramasanjeevaiah Ward no 02,Yalahanka old town subdivision
	Asst. Engineer	Narasmhaiah, Chowdeshwari Ward no 02,Yalahanka.

Estiamte Amount/Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
1249000.00	1249000.00	—	—	—

1. Certified that the above work has been completed within the stipulated time Snoted in entrustment.

2.Certified that the above work has been executed by the Consultant Satisfactorily.

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yalahanka old town subdivision

Executive Engineer
Yalahanka Division